COMMONWEALTH OF KENTUCKY

BEFORE THE PUBLIC SERVICE COMMISSION

IN THE MATTER OF:

ELECTRONIC APPLICATION OF KENTUCKY-AMERICAN WATER COMPANY FOR A CERTIFICATE OF PUBLIC CONVENIENCE AND NECESSITY FOR INSTALLATION OF ADVANCED METERING INFRASTRUCTURE	**)**	**CASE NO. 2025-00240**

KENTUCKY-AMERICAN WATER COMPANY'S ORDERING PARAGRAPH 4 REPORT

In accordance with Ordering Paragraph 4 of the Commission's February 12, 2026 Order in this matter, Kentucky-American Water Company hereby submits the attached Quarterly Implementation and Deployment Status Report.

Respectfully submitted,

Lindsey W. Ingram III
L.Ingram@skofirm.com
Monica H. Braun
Monica.braun@skofirm.com
STOLL KEENON OGDEN PLLC
300 West Vine Street, Suite 2100
Lexington, Kentucky 40507-1801
Telephone: (859) 231-3000
Fax: (859) 259-3503

BY: ___/s/ Lindsey Ingram_____

Attorneys for Kentucky-American Water Company

CERTIFICATE

In accordance with the Commission's Order of July 22, 2021 in Case No. 2020-00085 (Electronic Emergency Docket Related to the Novel Coronavirus COVID-19), this is to certify that the electronic filing has been transmitted to the Commission on October 29, 2026; and that there are currently no parties in this proceeding that the Commission has excused from participation by electronic means.

STOLL KEENON OGDEN PLLC

By_____/s/ Lindsey Ingram_____

Attorneys for Kentucky-American Water Company

Kentucky-American Water
AMI Quarterly Implementation and Deployment Status Report
Case No. 2025-00240
Q3 2026

Executive Summary

In accordance with the Kentucky Public Service Commission's February 12, 2026 Order in Case No. 2025-00240, Kentucky-American Water ("KAW") submits the following quarterly progress report on the approved AMI plan. Through this plan, KAW will deploy AMI-enabled water meters and endpoints either at the time the existing meter must be replaced due to failure or in the normal course of business through length of service ("LOS") replacement. This quarterly progress report provides a status of the implementation and deployment of AMI equipment, including capital expenditure, number of AMI meters installed, number of non-AMI meters removed and retired, and other significant activities.

Financial *(at end of reporting quarter):*

	Figure 1: Meter Replacement Capital Expenditure ($000)		
Reporting Year		**Year-to-Date Spend**	**Annual Forecasted Spend**
2026 (beginning Q2)		April to September	April to December
	Labor & Materials	$7,653,927	
	Overhead	$801,855	
	AFUDC	$66,999	
	Other Costs	$455,704	
	Total:	$8,978,485	$15,391,924

AMI Meter Deployment *(at end of reporting quarter):*

	Figure 2: Meter Replacement Quantities		
	YTD Installed AMI-Enabled Meters	**YTD Retired Non-AMI-Enabled Meters**	**% AMI Saturation (Total AMI-Enabled Meters / Total Meters)**
2026 (beginning Q2)	**16,833**	**19,307**	**11.21%**

New System Acquisition Meter Replacements through Q3 2026			
Location	**Total Required Replacement**	**Actual Replaced (AMI / AMR)**	**% AMI Saturation (Total AMI-Enabled Meters / Total Meters)**
Livingston	162	160 / 0	98.7%
Middlesboro	5,300	4,237	79.9%
Clinton	561	561	100%

Significant Notes and Activities:

- No new notes for Q3