EAST KENTUCKY POWER COOPERATIVE

RECEIVED

FEB 01 2005

PUBLIC SERVICE COMMISSION

January 31, 2005

Ms. Elizabeth O'Donnell
Executive Director
Public Service Commission
211 Sower Boulevard
Frankfort, KY 40602

Re: Case No. 2003-00380

Dear Ms. O'Donnell:

Please find enclosed for filing with the Commission in the above-referenced case a report by East Kentucky Power Cooperative, Inc., of efforts, from December 1, 2004 through January 31, 2005, to mitigate local impacts during the construction of the Spurlock-Flemingsburg-Goddard transmission line.

Very truly yours,

Charles A. Lile
Senior Corporate Counsel

Enclosures

Cc: Parties of Record

4775 Lexington Road 40391
P.O. Box 707, Winchester,
Kentucky 40392-0707

Tel. (859) 744-4812
Fax: (859) 744-6008
http://www.ekpc.coop

A Touchstone Energy Cooperative

Progress Report for Spurlock-Flemingsburg Right of Way Activities-January 31, 2005

Overview

There are 69 tracts of land on which negotiated rights will be necessary to construct the project. The following tract statistics describe our progress to date:

Signed easements	57, plus a 13/14ths undivided interest in an additional tract. (We have been unable to locate two of the heirs as of this writing).
Contacted	69
Negotiations in progress	02
Condemnations	07 (Seven interlocutory judgments have been granted by the court).

Mitigation

Some centerline location requests were made by property owners at the EKPC sponsored open house held May 22, 2003. These requests were evaluated and route adjustments were made when the initial centerline location was established. There were 4 tracts involved in this early mitigation.

After the centerline location was established, requests have also been made by property owners as to the location of structures and/or the centerline. A summary is listed below.

Signed easement group

- 4 structure location adjustments were requests and agreed upon for signing of easement.
- 7 structure locations were requested and agreed upon after negotiations were complete.
- 3 structure locations were requested and adjustments made prior to a negotiated easement.

Other mitigations negotiated by landowners in the signed easement group.

- Grantee agrees not to upgrade the line to a higher voltage without Grantors additional written consent.
- No additional structures added without the Grantors additional written consent.
- Grantee agrees not to spray herbicides as long as the Grantor maintains the described easement area.
- No buried telecommunications or equipment for buried telecommunications of any kind will be placed within the easement area without written approval from the Grantor.
- Install gates on or near the right of way in interior and exterior fence lines.
- Limited access during times of construction and or normal maintenance.

Property owners may make other requests as negotiations proceed, and will be reflected in future reports.

Centerline Impact – highway construction project

The progress report for the relocation of EKPC's existing Spurlock-Avon 345kV transmission line is included in the above information.

Transmission line construction

The construction of the transmission lines is nearly complete with completion expected in May of 2005.

Reclamation of surface damages

Two contractors were used for the transmission line construction, Davis H. Elliott is scheduled to begin reclamation of surface damages from the south end of the project between March 01 and the 15th, 2005, weather permitting. Irby Construction is scheduled to begin reclamation of surface damages from the north end of the project between March 01 and the 15th, 2005, weather permitting.

MICHAEL S BEER
VP – RATES & REGULATORY
KENTUCKY UTILITIES CO
C/O LG&E
P O BOX 32010
LOUISVILLE KY 40232-2010

NOEL AND BETTY DORSEY
338 ENERGY ROAD
FLEMINGSBURG KY 41041

J B & EVELYN SHANNON
923 WEST WATER STREET
FLEMINGSBURG KY 41041

DANIEL COLLINS
6252 US 68
MAYSVILLE KY 41056

KEVIN F DUFFY
AMERICAN ELECTRIC POWER
101A ENTERPRISE DRIVE
P O BOX 5190
FRANKFORT KY 40602

TIMOTHY C MOSHER
AMERICAN ELECTRIC POWER
101A ENTERPRISE DRIVE
P O BOX 5190
FRANKFORT KY 40602

HONORABLE LINDA S PORTASIK
SENIOR CORPORATE ATTORNEY
LG&E
220 W MAIN ST
P O BOX 32010
LOUISVILLE KY 40232-2010

ERROL K WAGNER
DIRECTOR REGULATORY SERVICES
AMERICAN ELECTRIC POWER
101A ENTERPRISE DRIVE
P O BOX 5190
FRANKFORT KY 40602

J GREGORY CORNETT ESQ
OGDEN NEWELL & WELCH PLLC
1700 CITIZENS PLAZA
500 WEST JEFFERSON STREET
LOUISVILLE KY 40202

JAMES A FINCH
6224 HELENA ROAD
MAYS LICK KY 41055

MARK R OVERSTREET ESQ
STITES & HARBISON
421 WEST MAIN ST
P O BOX 634
FRANKFORT KY 40602-0634

E LUELLEN PYLES
5080 KENTUCKY 2514
MAYSVILLE KY 41056

GERALD L WOODS
6115 CLIFT PIKE
MAYS LICK KY 41055

DOROTHY D HURD
78 GARDENSIDE DRIVE
FLEMINGSBURG KY 41041

EAST KENTUCKY POWER COOPERATIVE

4775 Lexington Road 40391
P.O. Box 707,
Winchester, Kentucky
40392-0707

UNITED STATES POSTAGE
PITNEY BOWES
02 1A $ 00.60⁰
0004310562 JAN 31 2005
MAILED FROM ZIP CODE 40391

First Class Mail

MS ELIZABETH O'DONNELL
EXECUTIVE DIRECTOR
PUBLIC SERVICE COMMISSION
211 SOWER BLVD
FRANKFORT KY 40602

RECEIVED
FEB 01 2005
PUBLIC SERVICE
COMMISSION