

RECEIVED

COMMONWEALTH OF KENTUCKY

BEFORE THE PUBLIC SERVICE COMMISSION

JUN 07 2006

PUBLIC SERVICE
COMMISSION

In the Matters of:

Investigation into the Membership of
Louisville Gas and Electric Company and
Kentucky Utilities Company in the
Midwest Independent Transmission System
Operator, Inc.

Case No. 2003-00266

Application of Louisville Gas and Electric
Company and Kentucky Utilities Company
to Transfer Functional Control of Their
Transmission System

Case No. 2005-00471

Notice of Filing by

Midwest Independent Transmission System Operator, Inc.


Midwest Independent Transmission System Operator, Inc. ("Midwest ISO"), a full intervenor in Case No. 2003-00266 and an applicant for intervention in Case No. 2005-00471, hereby gives notice of the filing in the above-captioned proceedings of the attached letter and Exhibit A thereto. This letter was filed with the Federal Energy Regulatory Commission on June 5, 2006, in Docket Nos. EC06-4-000 and ER06-20-000 *et al.*, by the Midwest ISO jointly with the applicants in those dockets, Louisville Gas and Electric Company (LG&E) and Kentucky Utilities Company ("KU"). Filing and service in these proceedings is intended to apprise the Commission, its staff, and the parties of the tasks required to complete a safe and reliable withdrawal of the LG&E and KU transmission systems from the Midwest ISO and of certain key dates in the process.

Respectfully submitted,

Stephen G. Kozey
MIDWEST INDEPENDENT TRANSMISSION
SYSTEM OPERATOR, INC.
701 City Center Drive
Carmel, IN 46032
317-249-5431
fax: 317-249-5910

Katherine K. Yunker
Katherine S. Sanford
YUNKER & ASSOCIATES
P.O. Box 21784
Lexington, KY 40522-1784
859-266-0415
fax: 859-266-3012

Stephen L. Teichler
DUANE MORRIS, LLP
1667 K. Street N.W., Suite 700
Washington, DC 20006-1608
202-776-7830
fax: 202-776-7801

BY: 

ATTORNEYS FOR MIDWEST INDEPENDENT
TRANSMISSION SYSTEM OPERATOR, INC.

CERTIFICATE OF SERVICE

I hereby certify that on the 7th day of June, 2006, the original and ten (10) copies of this Notice of Filing were hand-delivered for filing with the Commission in each of the above-captioned proceedings, and a copy was hand-delivered to:


Kent W. Blake
Director of State Regulation and Rates
E.ON U.S. LLC
220 West Main Street
Louisville, KY 40202

Elizabeth E. Blackford
Assistant Attorney General
Utility and Rate Intervention Division
1024 Capital Center Drive, Suite 200
Frankfort, KY 40601

Elizabeth L. Cocanougher
Senior Corporate Attorney
E.ON U.S. LLC
220 West Main Street
Louisville, KY 40202

Kendrick R. Riggs
William Duncan Crosby III
Sarah K. M. Adams
OGDEN NEWELL & WELCH PLLC
1700 PNC Plaza
500 West Jefferson Street
Louisville, KY 40202

David F. Boehm
Michael L. Kurtz
BOEHM, KURTZ & LOWRY
36 East Seventh Street, Suite 1510
Cincinnati, OH 45202


Attorney for Midwest Independent
Transmission System Operator, Inc.

TROUTMAN SANDERS LLP

A T T O R N E Y S A T L A W
A LIMITED LIABILITY PARTNERSHIP

401 9TH STREET, N W - SUITE 1000
WASHINGTON, D C 20004-2134
www.troutmansanders.com
TELEPHONE: 202-274-2950

Clifford S. Sikora
clifford.sikora@troutmansanders.com

Direct Dial: 202-274-2966
Direct Fax: 202-654-5627

June 5, 2006

The Honorable Magalie Roman Salas
Secretary
Federal Energy Regulatory Commission
888 First Street, NE
Washington, DC 20426

Re: *LG&E Energy, LLC, et al.*
Docket Nos. EC06-4-000 et al. and ER06-20-000 et al.

Dear Secretary Salas:

This letter is filed jointly by the Midwest Independent Transmission System Operator, Inc. ("Midwest ISO") and Applicants in the above-captioned dockets (Louisville Gas & Electric Company ("LG&E") and Kentucky Utilities Company ("KU")). As discussed herein, Applicants and Midwest ISO jointly request that the Commission move expeditiously to issue final orders on rehearing and on compliance in this proceeding, no later than July 7, 2006.

The Midwest ISO and E.ON U.S. (on behalf of LG&E and KU) have been meeting since the Commission's March 17 Order to identify and implement the necessary steps required to complete a safe and reliable withdrawal of the LG&E and KU transmission systems from the Midwest ISO.

The attached Exhibit A is the working checklist of tasks to be completed for a successful transfer of responsibilities from the Midwest ISO to the Tennessee Valley Authority ("TVA") and the Southwest Power Pool, Inc. ("SPP") by September 1, 2006. The purpose of this letter is to inform the Commission of certain key dates in this process that have significant financial impacts on both the Applicants and the remaining Midwest ISO members. For the reasons set out below, Midwest ISO and the Applicants encourage the Commission to issue final orders in this proceeding (*i.e.*, an order on the rehearings filed on April 17, 2006, and an order on the compliance filing submitted by the Applicants on April 11, 2006) by July 7, 2006.

One of the most important steps required to complete a safe and reliable withdrawal of the LG&E and KU systems is the update to the Midwest ISO network and commercial models.

The Honorable Magalie Roman Salas
June 5, 2006
Page 2

These models are utilized extensively in reliability and market operations, including as a foundational element of the State Estimator which underlies Real Time reliability and market functions as well as Day Ahead and FTR market operations. As such, it is critical that these models accurately reflect both physical and commercial relationships, including for example, the definition of generation and load participating in the market.

To assure the accuracy of the models and continued reliable operations, the Midwest ISO has standardized the process and currently performs updates on a quarterly basis. The extensive testing required prior to placing a new model into production necessitates strict adherence to the timeline developed for the update process.

Based on the current quarterly model update schedule, by June 15, 2006, LG&E and KU must have delivered to Midwest ISO all of the changes in market assets and transmission facilities that are to be made in the Midwest ISO network and commercial models. This date is the final date for all market participants and Transmission Owners to make changes that will be reflected in the September 1, 2006 network and commercial models.

At the March 31, 2006 meeting on this subject, E.ON instructed Midwest ISO to make the changes to its network model and commercial model in anticipation of favorable final orders on compliance and rehearing from this Commission, and in advance of a final order from the Kentucky Commission in Case No. 2005-00471. The Midwest ISO has proceeded accordingly, on the assumption that on September 1, 2006, the Applicants will no longer be a member of the Midwest ISO.

Subsequent to the March 31 meeting, this Commission issued a tolling order to allow further consideration of the requests for rehearing in Docket Nos. EC06-4-000 and ER06-20-000. Also, the Kentucky Commission on May 31, 2006 issued its final order approving the withdrawal of LG&E and KU from the Midwest ISO.

E.ON has been informed that the latest possible date to change its instructions regarding the withdrawal is close-of-business, July 7, 2006. After that date it is physically impossible to alter the network model and commercial model in time for a September 1 implementation date. In addition, once E.ON is removed from the network model and commercial model, it will also no longer be possible to process transmission service requests using the current systems, which also rely on the network and commercial models. The only way to continue this function past September 1 would be to attempt to do so manually. With regard to reliability coordination, Midwest ISO believes that it could continue to perform this function for LG&E/KU after September 1, but would have available only the TLR solution, and would not be able to use redispatch as it does now to relieve congestion. Thus, if clear final orders are not received by

Exhibit A

LGEE Checklist for TO Member Removal as of (est.) 9/01/2006

List Updated 6/02/2006 4:05 pm

LGEE Checklist for TO Member Removal as of (est.) 9/01/2006						
List Updated 6/02/2006 4:05 pm						
	O - Open: Nothing Received	O				
	X - MISO has received all necessary data	X				
	C - Additional data requested from LGEE	C				
	NA - Not Applicable	NA				
	D - Done after 2nd verification and/or MISO part complete	D				
Task Number	Task - Contact		% Complete	Start Date	Point of No Return	Due Date
	Communications - Deb Lang/Haley Gibbs (CA1-CA6)					
1	Update website removing LGEE from TO list.	O	0%	09/01/06	09/01/06	09/01/06
2	Revise MISO statistics to remove LGEE statistics.	O	0%	08/15/06	09/01/06	09/01/06
3	Update map removing LGEE from MISO territory.	O	0%	08/15/06	09/01/06	09/01/06
Task Number	Customer Registration - Jim Talbott/Jason Watters		% Complete	Start Date	Point of No Return	Due Date
4	Customer submits Attachment B which changes their registration data from TO member to MP.	O	0%	04/17/06	07/07/06	06/15/06
5	LGEE to determine if it is changing any of its existing MP classifications or adding a new MP classification.	O	0%	04/17/06	07/07/06	06/15/06
6	If LGEE changes it's MP classifications or adds a new MP, registration to follow normal procedure for changing or adding MP.	O	0%	04/17/06	07/07/06	06/15/06
7	Contact SIGECO (Vectren) and determine impacts of LGEE withdrawal.	O	0%	04/17/06	07/07/06	06/15/06
8	Contact IMPA and determine impacts of LGEE withdrawal.	O	0%	04/17/06	07/07/06	06/15/06
9	Contact Hoosier Energy and determine impacts of LGEE withdrawal.	O	0%	04/17/06	07/07/06	06/15/06
10	Contact IPL and determine impacts of LGEE withdrawal.	O	0%	04/17/06	07/07/06	06/15/06
11	Contact Cinergy & determine impacts of LGEE withdrawal.	O	0%	04/17/06	07/07/06	06/15/06
12	Contact Ameren IP and determine impacts of LGEE withdrawal.	O	0%	04/17/06	07/07/06	06/15/06
13	Contact Dynegy (DYPM) and determine impacts of LGEE withdrawal.	O	0%	04/17/06	07/07/06	06/15/06
14	Contact KU and determine impacts of LGEE withdrawal.	O	0%	04/17/06	07/07/06	06/15/06
15	Contact EKPC and determine impacts of LGEE withdrawal.	O	0%	04/17/06	07/07/06	06/15/06
16	Contact TVA and determine impacts of LGEE withdrawal.	O	0%	04/17/06	07/07/06	06/15/06
17	Contact IMEA and determine impacts of LGEE withdrawal.	O	0%	04/17/06	07/07/06	06/15/06
Task Number	Client Relations - Derek Mosolf/Joyce Senzig		% Complete	Start Date	Point of No Return	Due Date
18	Assist MP as necessary to revise registration packet.	O	0%	04/17/06	07/07/06	06/15/06
Task Number	Coordination engineering - Jerome Fohey, Jeff Webb (En1- En22)		% Complete	Start Date	Point of No Return	Due Date
19	Remove LGEE CA interconnection queue	D	100%	Complete	Complete	Complete
20	Revise TPF matrix for removal of LGEE.	O	0%	05/15/06	07/07/06	06/01/06
21	Output the TPF Matrix & the Cinergy Hub TPF Matrix by removing entries with LGEE as provider.	O	0%	08/15/06	09/01/06	09/01/06
22	Calculate and output the Composite Loss Matrix. - John Lawhorn	O	0%	08/15/06	09/01/06	09/01/06
23	Send TPF to Settlements and Scheduling according to corporate procedures.	O	0%	09/01/06	09/15/06	09/30/06
24	Verify successful loading of the Matrices.	O	0%	08/15/06	09/25/06	09/30/06
25	Post Composite Matrix to midwestmarket.org	O	0%	08/15/06	09/30/06	09/30/06
Task Number	Interconnection Planning - Ron Arness/Kun Zhu (En23- En26)		% Complete	Start Date	Point of No Return	Due Date

26	Remove LGEE CA interconnection queue	D	100%	Complete	Complete	Complete
27	Forward to LGEE status of all LGEE CA interconnection requests in progress.	D	100%	Complete	Complete	Complete
Task Number	Reliability Engineering - Allen Phelps/Ron Goins (En27-En29)		% Complete	Start Date	Point of No Return	Due Date
28	Incorporate into Stability, Power flow and Short Circuit model updates.	○	0%	08/01/06	09/01/06	09/01/06
Task Number	Transmission Services Planning - Eric Lavery/Ron Slagel (EN30-En37)		% Complete	Start Date	Point of No Return	Due Date
29	Forward to LGEE status of all long-term firm delivery service studies queued or in progress.	○	0%	06/01/06	n/a	08/01/06
30	Forward list of previously sold long-term transmission service that do not have rollover rights to LGEE.	○	0%	06/01/06	n/a	08/01/06
31	Forward to LGEE list of current designated network resources, and future designated network resources.	○	0%	06/01/06	n/a	08/01/06
Task Number	Expansion Planning - Jeff Webb/Dave Duebner (En38-En41)		% Complete	Start Date	Point of No Return	Due Date
32	Remove LGEE from long-term and near-term planning study processes (MTEP, CSA). Update Project Database with LGEE non-Member Status.	○	0%	08/01/06	n/a	09/01/06
Task Number	Billing and Collections - Carolyn Jack (FIN1-FIN7)		% Complete	Start Date	Point of No Return	Due Date
33	Obtain copy of LGEE MP application.	NA	0%	n/a	n/a	n/a
34	Verify customer setup or initiate setup within the Oracle Financial database, according to the RPM.	NA	0%	n/a	n/a	n/a
35	Obtain electronic excel file of customer registration application (Sections 1 & 2).	NA	0%	n/a	n/a	n/a
36	Obtain hard copies of Sect. 4.0 & Attachment 4.1 of the customer registration packet.	NA	0%	n/a	n/a	n/a
37	Compile customer information together into customer file.	NA	0%	n/a	n/a	n/a
38	Setup customer within the Oracle Financial Database based on the RPM.	NA	0%	n/a	n/a	n/a
Task Number	Credit - Phil Gootee (FIN8-FIN12)		% Complete	Start Date	Point of No Return	Due Date
39	LGEE to notify MISO through Attachment B what entities will remain as Market Participants.	○	0%	04/14/06	06/15/06	06/15/06
40	Review and determine Credit Limit and if a parental guarantee or some other form of collateral is required for those MPs listed on the Attachment B.	○	0%	04/14/06	07/07/06	07/01/06
41	Notify Customer of Credit Limit	○	0%	04/14/06	07/07/06	07/01/06
Task Number	Settlements - Al Borno/Elaine Chambers (FIN14-FIN17)		% Complete	Start Date	Point of No Return	Due Date
42	Remove LGEE account from TO Settlements accounts.	○	0%	10/01/06	10/04/06	10/01/06
43	Remove LGEE rates and factor values from TO Settlements accounts.	○	0%	10/01/06	10/04/06	10/01/06
44	Implement new Schedule 10c, 16c, and 17c rates on June 1st to be effective September 1st.	○	0%	04/17/06	10/01/06	09/01/06
Task Number	IT Communications - Steve Spesard/Doug Barrett (IT1-IT25)		% Complete	Start Date	Point of No Return	Due Date
45	IT needs the date that the circuits need disconnected and the CADE cabinet removed.	○	0%	07/05/06		07/05/06
46	IT contacts TO for lead IT contact points.	○	0%	07/05/06		07/12/06
47	IT completes change order with AT&T to remove frame-relay circuits and equipment at LGEE primary/backup sites.	○	0%	07/12/06		07/17/06
48	IT completes change order to remove MISO owned ISDN circuits and POTS lines from LGEE primary/backup sites.	○	0%	07/12/06		07/17/06

49	IT completes change order with Norlight to remove LGEE frame-relay circuits at both primary and backup sites.	○	0%	07/12/06		07/17/06
50	IT fills out IBM site survey to remove CADE cabinet.	○	0%	07/12/06		07/17/06
51	IT gets SOW from IBM to remove the CADE cabinet from the primary site.	○	0%	08/01/06		08/08/06
52	Schedule of AT&T removal tasks sent to LGEE contact.	○	0%	08/21/06		08/25/06
53	Schedule of Norlight removal tasks sent to LGEE contact.	○	0%	08/21/06		08/25/06
54	Schedule of IBM removal tasks sent to LGEE contact.	○	0%	08/21/06		08/25/06
55	Remove dedicated AT&T circuits and equipment.	○	0%	09/05/06		09/08/06
56	Remove dedicated Norlight circuits.	○	0%	09/05/06		09/08/06
57	Remove CADE cabinet and ship it back to the MISO BCC	○	0%	09/05/06		09/08/06
58	IT notifies NUVO to remove the CADE cabinet from monitoring.	○	0%	09/05/06		09/08/06
59	Voice over IP (voip) number list updated & given to MISO Operations.	○	0%	09/05/06		09/08/06
60	IT updates site ID list & forwards copy to MISO IT SCS.	○	0%	09/05/06		09/08/06
61	IT removes firewall rules from corporate TO firewalls for this site.	○	0%	09/05/06		09/07/06
62	IT removes the primary and backup sites from Solarwinds and Netvigil monitoring tools.	○	0%	09/05/06		09/08/06
63	IT verifies the AT&T and Norlight bills removed the circuits correctly.	○	0%	09/10/06		09/10/06
Task Number	IT Reliability Applications - Rich Kalisch (IT26-IT37)		% Complete	Start Date	Point of No Return	Due Date
64	Termination of ICCP data and verification that all access as a TO member has been disconnected for LGEE, including no access to MISO Reliability Coordination web page.	○	0%	09/01/06	09/01/06	09/01/06
65	Update the Real-Time Displays and ensure Tie Line and MABe calculations are correct.	○	0%	09/01/06	09/01/06	09/01/06
66	Revise Operating Reserve Monitoring	○	0%			
67	Revise Ancillary Services Monitoring	○	0%			
68	Revise TLR Monitoring Input Data	○	0%			
69	Revise Actual Hourly Generation	○	0%			
70	Revise Schedule Approval Actions	○	0%	09/01/06	09/01/06	09/01/06
71	Revise Outage Schedule	○	0%	09/01/06	09/01/06	09/01/06
72	Revise Block Loading Table	○	0%			
73	Revise Load Forecast	○	0%			
74	Revise After the Fact Schedules	○	0%			
75	Revise Actual Hourly Interchange	○	0%			
76	Revise Monthly Peak Load Meter Data	○	0%	09/01/06	09/01/06	09/01/06
77	Revise Actual Hourly Loads	○	0%			
78	Remove FTP access (as TO, keep MP access)	○	0%	08/15/06	n/a	09/01/06
79	Archive FTP files	○	0%	08/15/06	n/a	09/15/06
Task Number	Legal - Lori Spence (LEG1-LEG8)		% Complete	Start Date	Point of No Return	Due Date
80	Obtain FERC approvals of new rate structure for removal of TO member LGEE.	○	0%	06/01/06	n/a	09/01/06
81	Obtain FERC approvals of any changes to Appx. I.	○	0%	06/01/06	n/a	09/01/06
82	Revise MISO "must run", interconnection and operating agreements to remove LGEE CA.	○	0%	06/01/06	n/a	09/01/06
83	MISO removes LGEE list of facilities from agreement.	○	0%	06/01/06	n/a	09/01/06
84	MISO posts revised facilities.	○	0%	06/01/06	n/a	09/01/06
85	File necessary OATT changes.	○	0%	06/01/06	n/a	09/01/06
86	File notices of succession.	○	0%	06/01/06	n/a	09/01/06
Task Number	Member Relations - Deb Lang/John Catlin (MR1-MR6)		% Complete	Start Date	Point of No Return	Due Date
87	Schedule removal session with old TO member.	○	0%	04/17/06		09/01/06
88	Revise member communications contact list for emergency communications plan & remove LGEE	○	0%	08/01/06		09/01/06

89	Remove LGEE from TO member lists (published & on the website).	○	0%	08/01/06		09/01/06
Task Number	EMS Applications - Renuka Chatterjee (OPS1-OPS6)		% Complete	Start Date	Point of No Return	Due Date
90	Develop transition plan.	○	0%	tbd	tbd	tbd
91	Determine TRM and CBM requirements.	○	0%	tbd	tbd	tbd
92	Identify LGEE flowgates and remove from system.	○	0%	tbd	tbd	tbd
93	Revise TVA Coordination document to include LGEE	○	0%	tbd	tbd	tbd
94	Test FTP data for proper format.	○	0%	tbd	tbd	tbd
95	Test and publish results.	○	0%	tbd	tbd	tbd
96	Determine whether SPP or TVA will send allocation data which includes LGEE flowgates (including normal runs, adjusted allocations and flowgate on demand allocations)	○	0%	tbd	tbd	tbd
97	Determine whether SPP or TVA will receive the LGEE allocations (including normal runs, adjusted allocations and flowgate on demand allocations)	○	0%	tbd	tbd	tbd
98	Re-run Coordinated flowgate tests (MISO/MAPP/PJM/SPP/TVA)	○	0%	tbd	tbd	tbd
99	Provide updated freeze date data to OATI (MISO/MAPP/PJM/SPP/TVA)	○	0%	tbd	tbd	tbd
100	OATI load updated freeze date data in impact calculator (OATI has told us they need to have the data 2 weeks in advance of doing re-runs for them to process and validate.)	○	0%	tbd	tbd	tbd
101	Test sending and receiving allocations for LGEE Reciprocal Entity	○	0%	tbd	tbd	tbd
102	Coordinate re-run of impact values with OATI (OATI/MISO/MAPP/PJM/SPP/TVA)	○	0%	tbd	tbd	tbd
103	Re-run allocations and send to appropriate entity (MISO/MAPP/PJM/SPP/TVA)	○	0%	tbd	tbd	tbd
Task Number	Commercial/SCADA/Network Modeling - Kala Seidu/Juan Li (OPS7-OPS9)		% Complete	Start Date	Point of No Return	Due Date
104	LGEE and all affected MPs must submit all model changes to MISO registration by June 15, 2006.	○	0%	04/17/06	06/15/06	06/15/06
105	Revise network model to remove LGEE facilities	○	0%	04/17/06	07/07/06	08/31/06
106	Perform network topology changes to terminate existing pseudo tie loads.	○	0%	04/17/06	07/07/06	08/31/06
107	Perform network topology changes to pseudo tie IMEA and IMPA generation assets located in LGEE into a MISO control area.	○	0%	04/17/06	07/07/06	08/31/06
108	Revise commercial model to remove LGEE facilities	○	0%	04/17/06	07/07/06	08/31/06
109	Terminate all the generation and load zone assets owned by LGEE.	○	0%	04/17/06	07/07/06	08/31/06
110	Terminate load zone LGEE.HE and LGEE.TVA which involve MP, HEPM, and TVAM.	○	0%	04/17/06	07/07/06	08/31/06
111	Terminate existing pseudo tie load zone EKPC.LGEE, EKPC.LGEEq, TVA. LGEE and pseudo tie generator EKPC.LOCK 7 which involves MP, EKPM, and TVAM.	○	0%	04/17/06	07/07/06	08/31/06
112	Create interface Cpnode for LGEE.	○	0%	04/17/06	07/07/06	08/31/06
113	Create Loop flow Cpnodes for LGEE.	○	0%	04/17/06	07/07/06	08/31/06
114	Create dynamic dispatchable Cpnode for LGEE.	○	0%	04/17/06	07/07/06	08/31/06
115	Change the control area status from internal to external.	○	0%	04/17/06	07/07/06	08/31/06
116	Terminate generation assets in LGEE control area owned by DYPM, IMEA, and IMPA.	○	0%	04/17/06	07/07/06	08/31/06
117	Revise SCADA/ICCP data	○	0%	04/17/06	07/07/06	08/31/06
118	Remove Control Area SCADA/ICCP points (i.e. Current NSI -- CNSI, Target NSI -- TNSI, Basepoint Adjustment for ARS -- BPAA)	○	0%	04/17/06	07/07/06	08/31/06
119	Remove individual unit SCADA/ICCP points (i.e. Target Basepoints -- TBP, Basepoint Adjustment for ARS -- BPAA)	○	0%	04/17/06	07/07/06	08/31/06

120	Redefine MISO Area Balancing Error (MABE) calculations.	○	0%	04/17/06	07/07/06	08/31/06
121	Redefine MISO Tieline Error (TERR) calculations.	○	0%	04/17/06	07/07/06	08/31/06
122	Redefine MISO Market Load & Central Load calculations (LOAD).	○	0%	04/17/06	07/07/06	08/31/06
123	Add the following new SCADA points that will be required to define a new Dynamic Dispatchable Interface for LGEE Control Area: DDBT, DDMW, HIDD	○	0%	04/17/06	07/07/06	08/31/06
Task Number	Outage Coordination - Jarred Miland (OPS10-OPS23)		% Complete	Start Date	Point of No Return	Due Date
124	De-Activate LGEE accounts in Outage Scheduler	○	0%	09/01/06	n/a	09/01/06
125	MDB Support on Quarterly Network/Commercial Model Update Process	○	0%	06/15/06	n/a	09/01/06
126	Knowledge Transfer of Outage Coordination	○	0%	07/01/06	n/a	09/01/06
127	Outage Coordination Transition Plan	○	0%	06/15/06	n/a	08/01/06
Task Number	Transmission Security Planning - Jason Marshall		% Complete	Start Date	Point of No Return	Due Date
128	Update scripts to read LGEE outages from TVA SDX	○	0%	08/15/06	09/01/06	09/01/06
129	Update Offline RAC spreadsheet to not read LGEE	○	0%	08/15/06	09/01/06	09/01/06
130	Add LGEE to the merit order dispatch files.	○	0%	08/15/06	09/01/06	09/01/06
131	Update reports to make LGEE an external company.	○	0%	08/15/06	09/01/06	09/01/06
Task Number	Reliability Coordination - Allen Phelps/Ron Goins (OPS24-OPS36)		% Complete	Start Date	Point of No Return	Due Date
132	Update MISO Reliability Coordination (RC) Plan and gain NERC approval	○	0%	05/03/06		08/01/06
133	MISO to update phones and phone # lists to remove	○	0%	09/01/06		09/15/06
134	Review all Control Room Procedures to determine if any updates are required.	○	0%	04/17/06		08/01/06
135	Update email and OICL lists	○	0%	09/01/06		09/15/06
136	Operate in parallel with TVA Reliability Coordinator 2 weeks prior to LGEE's departure.	○	0%	08/15/06		09/01/06
137	MISO to remain LGEE's Reliability Coordinator until official cut-over date of September 1, 2006.	○	0%	09/01/06	09/01/06	09/01/06
138	Update Control Room tools: Flowgate lists, power supply monitoring tool (PSMT), generation monitoring tool (GMT), flowgate monitoring tool (FGMT), and various automated queries and tools.	○	0%	08/01/06		09/01/06
Task Number	Scheduling - Tabitha Hibbard (OPS40)		% Complete	Start Date	Point of No Return	Due Date
139	OATI to provide patch to change effective date on Regional CA and Bias tables	○	0%	07/01/06	08/24/06	08/01/06
140	Change LGEE from Member to 1st Tier	○	0%	08/31/06	n/a	08/31/06
141	Train LGEE on change in Checkout Procedures	○	0%	08/01/06	n/a	08/31/06
142	Remove Nodes from TSIN	○	0%	08/31/06	n/a	08/31/06
143	Mapping Table remove nodes & add LGEE as an	○	0%	08/31/06	n/a	08/31/06
144	How do we handle tags during 7 day cutover period?	○	0%		n/a	08/31/06
145	When do we end access to PSS? 55 or 105?	○	0%		n/a	08/31/06
146	Update Reserve Share templates, i.e. asset owners, source/sinks, etc.	○	0%	08/01/06	n/a	08/31/06
147	Remove LGEE from internal email distribution list.	○	0%	08/31/06	n/a	08/31/06
148	Provide Day 1 Inadvertent balance to LGEE	○	0%	09/07/06	n/a	09/14/06
149	Test 1 - Does NAI stay after LGEE is changed to a 1st	○	0%	07/01/06	n/a	08/01/06
150	Test 2 - Can LGEE XML after they are a 1st tier?	○	0%	07/01/06	n/a	08/01/06
151	Test 3 - Will LGEE reference stay in all screens after LGEE is a 1st tier?	○	0%	07/01/06	n/a	08/01/06
152	Test 4 - Test tag paths - example LGE/TVA	○	0%	07/01/06	n/a	08/01/06
Task Number	Tariff Administration - Jim Pewarski (OPS43-OPS46)		% Complete	Start Date	Point of No Return	Due Date
153	Remove LGEE & their customers from Network Customer List	○	0%	08/01/06	08/15/06	08/31/06

154	Provide end date on Grandfathered Agreement TSRs	○	0%	08/01/06	09/01/06	08/31/06
155	Checkout of MISO OASIS requests that we will transfer to the LGEE (SPP OASIS)	○	0%	08/31/06	09/01/06	08/31/06
156	Remove LGEE TO Page setup on MISO OASIS	○	0%	12/01/06	n/a	12/01/06
157	Provide list of LGEE CA customers to LGEE.	○	0%	ASAP	08/15/06	08/15/06
158	GFACO & Options A, B, & C LGEE requests merged to LGEE (SPP OASIS)	○	0%	08/01/06	09/01/06	08/31/06
159	Complete network paper work and related OASIS	○	0%	08/01/06	08/15/06	08/31/06
160	Identify and receive agency letter notifications. ??	○	0%	08/01/06	08/15/06	08/15/06
161	NNL/SOA issues for AFCs	○	0%	07/01/06	08/01/06	08/15/06
162	Coordinate with Legal on OASIS posting	○	0%	ASAP	n/a	n/a
163	Remove LGEE GFAs from AFC exclusion list	○	0%	08/31/06	n/a	08/31/06
164	No LGEE TSRs to be settled after 10/01 with a 9/01 end date unless they are verified they should be settled.	○	0%	08/31/06	10/01/06	10/01/06
165	Determine status of all LGEE TSRs as S/S/P/P	○	0%	07/01/06	08/15/06	08/31/06
166	LGEE TSRs can be submitted until term date with end date < 9/01.	○	0%	On-going	09/01/06	08/31/06
167	Identify partial, new and invalid paths	○	0%	07/01/06	08/15/06	08/15/06
168	End date LGEE TSRs no longer requiring MISO as TP	○	0%	08/01/06	09/01/06	08/31/06
169	Coordinate with Planning on all LGEE Study TSRs	○	0%	08/01/06	09/01/06	09/01/06
170	LGEE.XXXX to be deactivated from MISO OASIS in accordance with appropriate CM change.	○	0%	08/31/06	09/01/06	08/31/06
171	LGEE to be external interface S/S in accordance with appropriate CM change.	○	0%	08/25/06	09/01/06	08/25/06
172	Change \$ association for LGEE sinks	○	0%	8/01/*06	10/01/06	10/01/06
173	ANC service providers - inform customers	○	0%	ASAP	n/a	n/a
174	Termination of service agreements	○	0%	08/01/06	08/15/06	08/31/06
175	FTRs affected by LGEE.XXXX	○	0%	07/01/06	08/15/06	08/31/06
Task Number	Finance - Jo Biggers		% Complete	Start Date	Point of No Return	Due Date
n/a	(Note: no tasks for removal of TO member if they stay as MP.)	n/a	n/a	n/a	n/a	n/a
Task Number	FTRs - Dhiman Chatterjee/Richard Doying		% Complete	Start Date	Point of No Return	Due Date
176	Update Loopflow assumptions - Tier 1 Gen-to-Load, External Transactions, and RCF FFE.	○	0%	08/01/06	08/25/06	08/25/06
177	Remove NITS Load for Leaving Member.	○	0%	08/01/06	08/25/06	08/25/06
178	GFA Termination.	○	0%	06/15/06	08/25/06	08/25/06
179	GFA Conversion.	○	0%	06/15/06	08/25/06	08/25/06
180	Conversion of existing FTRs sourcing from or sinking to expiring CPNodes due to the Leaving Member.	○	0%	06/15/06	08/25/06	08/25/06