

June 11, 2008

**RECEIVED**  
JUN 13 2008  
PUBLIC SERVICE  
COMMISSION

James Rice  
Public Service Commission  
211 Sower Boulevard  
P. O. Box 615  
Frankfort, KY 40601

John E. Covington, III  
Kentucky Infrastructure Authority  
1024 Capital Center Drive, Suite 340  
Frankfort, KY 40601

RE: West Daviess County Water District  
500,000 Gallon Steel Elevated  
Water Storage Tank  
KIA 2007 Project #WX21059022  
SAI #KY 200611141439  
PSC Case No. 2007-00339

Gentlemen:

Attached is a copy of Change Order No. 3 for the above referenced project. The most recent change is the result of unsatisfactory soils conditions that ultimately mandated caisson piers in lieu of initially bid steel H-piles and the alternatively selected auger cast piles. The initial soils borings did reveal the random limestone "floater" under laying the tank site.


This information is being provided to you to reflect an over all construction cost increase of \$6,117.00 (I.E. \$82,537.00 - \$76,420.00). The West Daviess County Water District will pay for the unanticipated cost overrun out of the District's operation funds. No additional rate surcharge will be requested through the Public Service Commission.

The unanticipated construction issues have been solved, the foundations and pile caps have been redesigned by the tank engineer and the modified foundations have been successfully installed.

The contract completion date has been extended on multiple occasions due to the severe weather related conditions this construction season as well as said foundation complications.

Contact our office if you have questions or need additional information.

Sincerely,

A handwritten signature in black ink, appearing to read "J. Riney". The signature is written in a cursive style with a large initial "J" and a long, sweeping underline.

James R. Riney, PE, PS  
Project Engineer

JRR:dgc

Attachments

Copy: Bill Higdon

## CONTRACT CHANGE ORDER

OWNER:	West Daviess County Water District	DATE:	06/09/08
PROJECT:	West Louisville Community Welded Steel Elevated Water Storage Tank Project - KIA 2007 Project #WX21059022	CONTRACT DATE:	01/18/08
CONTRACTOR:	Phoenix Fabricators & Erectors, Inc.	CHANGE ORDER #	Three (3)
ADDRESS:	182 South County Road 900 East Avon, IN 46123-8973 317-271-7002		

ITEM NO. [1]	DESCRIPTION OF CHANGES-QUANTITIES, UNITS, UNIT PRICES CHANGE IN COMPLETION SCHEDULE, ETC. [2]	DECREASE IN CONTRACT PRICE [3]	INCREASE IN CONTRACT PRICE [4]
1	ADD - Install six (6) drilled pier caissons (Blackhawk Foundation) Lump Sum		\$49,537.00
2	ADD - Excavation and tending caisson installation earthwork; assist caisson installation (Dan Harding Construction) Lump Sum		\$21,220.00
3	ADD -Install modified pile caps with caisson piers added (Dan Harding Construction) Lump Sum		\$7,280.00
4	ADD - Modified pile cap engineering design, management and contract administration; Lump Sum		\$4,500.00
Total decrease		\$0.00	XXXXXXXXXXXXX
Total increase		XXXXXXXXXXXXX	XXXXXXXXXXXXX
Difference between Columns [3] and [4]		\$0.00	\$82,537.00
Net (increase) contract price		\$0.00	\$82,537.00
		\$0.00	\$82,537.00

The sum of \$82,537.00 is hereby the total contract price and the adjusted contract price to date thereby is \$1,198,506.00

The time provided for completion in the contract is increased by 15 calendar days. This document shall become an amendment to the contract and all provisions of the contract will apply hereto.  
**Revised Completion Date: 30 September 2008**

Original Contract	\$1,192,389.00
C.O. #1	(\$76,420.00)
C.O. #2	N/C
C.O. #3	\$82,537.00
C.O. # _____	
<b>Revised Contract</b>	<b>\$1,198,506.00</b>

Accepted by: \_\_\_\_\_  
CONTRACTOR

Recommended by: \_\_\_\_\_  
PROJECT ENGINEER

Approved by: \_\_\_\_\_  
OWNER

\_\_\_\_\_  
DATE

\_\_\_\_\_  
DATE

\_\_\_\_\_  
DATE