

COMMONWEALTH OF KENTUCKY
BEFORE THE PUBLIC SERVICE COMMISSION

In the Matter of:

ELECTRONIC APPLICATION OF KENTUCKY)	
UTILITIES COMPANY AND LOUISVILLE GAS)	
AND ELECTRIC COMPANY FOR)	CASE NO. 2025-00045
CERTIFICATES OF PUBLIC CONVENIENCE)	
AND NECESSITY AND SITE COMPATIBILITY)	
CERTIFICATES)	


SUPPLEMENTAL RESPONSE OF
KENTUCKY UTILITIES COMPANY
AND
LOUISVILLE GAS AND ELECTRIC COMPANY
TO
THE COMMISSION STAFF’S SECOND REQUEST FOR INFORMATION
DATED APRIL 30, 2025

FILED: JULY 16, 2025

VERIFICATION

COMMONWEALTH OF KENTUCKY)
)
COUNTY OF JEFFERSON)

The undersigned, **John Bevington**, being duly sworn, deposes and says that he is Senior Director – Business and Economic Development for PPL Services Corporation and he provides services to LG&E and KU Services Company, that he has personal knowledge of the matters set forth in the responses for which he is identified as the witness, and the answers contained therein are true and correct to the best of his information, knowledge, and belief.



John Bevington

Subscribed and sworn to before me, a Notary Public in and before said County and State, this 10th day of July 2025.



Notary Public

Notary Public ID No. KYNP63286

My Commission Expires:

January 22, 2027



**KENTUCKY UTILITIES COMPANY
AND
LOUISVILLE GAS AND ELECTRIC COMPANY**

**Supplemental Response to Commission Staff's Second Request for Information
Dated April 30, 2025**

Case No. 2025-00045

Question No. 17

Responding Witness: John Bevington / Tim A. Jones

Q-17. Refer to LG&E/KU's Response to Staff's First Request, Item 18(c) and LG&E/KU's response to the Attorney General and KIUC's First Request, Item 33(a), Attachment.

- a. Explain whether non-economic development load follows the same five stages as economic development load. If not, explain how the process differs.
- b. Provide an estimated timeline for a data center project transitioning from inquiry to announced.
- c. Explain why LG&E/KU did not include the remaining 1,960 MW of non-data center projects in LG&E/KU's 2025 CPCN load forecast.
- d. Provide the minimum length of time required for an economic development project to proceed through all five project stages.
- e. Explain whether an economic development load always proceeds through all five stages, or whether there are instances where a specific load is assigned a later initial stage.
- f. Explain whether there is a risk of a data center or other large economic development load committing to locate in LG&E/KU's service area without advancing through all five economic development stages.
- g. Provide updates on each stage as economic development loads move through each stage. Consider this an ongoing request.

A-17. **Original Response:**

- g. See updated attachment to AG-KIUC 1-33(a) provided in response to PSC 2-17(g). Certain information requested is confidential and proprietary and is being provided under seal pursuant to a petition for confidential protection. It will be submitted monthly until the close of this case.

June 17, 2025 Supplemental Response:

- g. See updated attachment being provided in a separate file. Certain information requested is confidential and proprietary and is being provided under seal pursuant to a petition for confidential protection filed with the Commission on May 16, 2025.

July 16, 2025 Supplemental Response:

- g. See updated attachment being provided in a separate file. Certain information requested is confidential and proprietary and is being provided under seal pursuant to a petition for confidential protection filed with the Commission on May 16, 2025.